

Condensed Construction Schedule  
 Moores Creek Waste Water Treatment Plant ENR Upgrade

Accept Bids	March 31, 2009		Complete
Notice to Proceed	June 1, 2009		Complete
Phase I Complete	May 2010	Septage receiving, odor control	Complete
Phase II Complete	March 2011	Tertiary filters, UV disinfection, bulk chemical storage	Complete
Start-up Methane/Electricity Co-generation Facility	June/July 2011		Complete
Substantial Completion	May 2012	Remainder of Project	Complete
Final Completion	January 2013		Ahead of Schedule